



HJCRC/SH Project Team



City of North Vancouver - Owner

- Project Delivery Staff
- Staff Committee
- Steering Committee
- Executive Committee

North Vancouver Recreation and Culture - Service Provider and Operator Silver Harbour Seniors' Activity Centre - Leaseholder and Operator

MAKE Projects - Project Manager

HCMA - Prime Consultant Smith Brothers & Wilson (SBW) - Prime Contractor



Presentation Outline






- Background
- Components
- Project Design Goals
- Project Schedule
- Project Status
- Financial Strategy
- Communications
- Public Art Program
- HJCRC Current Operations



Background - Precinct Revitalization







- New HJCRC on North side of 23rd Street
- Relocation of Silver Harbour to new site
- Relocation of North Vancouver Lawn Bowling Club to Mickey McDougall Field
- Relocation of Flicka Gymnastics Club to Mickey McDougall facility



Background -HJCRC/SH Site Plan








Background - A Healthy City for All





- Council endorsed the City's Community Recreation Strategy in March 2020
- Decision making framework to prioritize significant community recreation projects in the City



Components - A facility to support a healthy City



- Significant community atrium space and courtyard
- Aquatics area includes 25m/10 lane pool with leisure pools, hot tubs & sauna
- Arena with 500 spectator seating capacity
- Gymnasium
- Multipurpose for arts & culture
- Preschool and youth spaces
- New Silver Harbour Seniors' Activity Centre
- Indoor fitness space
- Outdoor fitness areas
- Play spaces
- New skate park



Components - Silver Harbour Seniors' Activity Centre





- SH to remain in current location until new facility is complete
- City and SH agreed to exchange current site for new facility
- Stand-alone building on interconnected parkade with new HJCRC
- Agreements have been finalized regarding operating and maintenance responsibilities
- Offer to Lease has been signed and Lease to be signed closer to completion of construction in 2025



Project Design Goals






Figure 2: Energy breakdown of the proposed and baseline buildings.

EUI-Energy Use Intensity- Amount of energy used per area NECB- National Energy Code of Canada for Buildings

Sustainable

- Zero Carbon Design Building (Net Zero Ready)
- New facility to produce 40% less CO2 emissions than existing centre
- CO2 ice plant is safer, more efficient, and utilizes heat recovery
- Connected to district energy - Lonsdale Energy Corporation



Project Design Goals



Accessible (goals set 2021)

- Gold certification by Rick Hansen Foundation
- Design informed by North Shore Advisory Committee on Disability Issues (NS ACDI)
- Design informed by feedback received by NVRC staff at other centres

Equitable and Inclusive

- Designed to be a place for all
- Universal washroom and change room design
- Formal and informal spaces



Project Schedule



- Design & contract documents complete
- Staged tendering is 90% complete and committed with landscape and offsite works to be tendered in 2024/25
- Bulk excavation complete
- Construction period from July 2022 to Fall 2025
- Building commissioning from July to late 2025
- Construction complete in late 2025
- Facility opens to public in late 2025/early 2026



Computer model of Atrium





Project Status - Work Completed to Date



- Advance utility works on East 23rd St
- Bulk excavation
- Contaminated soil remediation
- Oversized boulder removal
- Reinforced concrete work
 - 74% slab on grade complete
 - 95% foundation walls complete
 - 49% first floor slab complete
- Underground plumbing
- Onsite civil works underway





Project Status - Progress Photos







Project Status - Progress Photos







Project Status - Progress Photos



Silver Harbour site



Project Status - Upcoming Milestones






- Major building structure and envelope works to be complete in 2024
- Interior finishes and landscaping to be complete in 2025
- Construction & commissioning complete in late 2025



Project Status - Building Information Modelling



Computer model of mechanical room

- General contractor is 3D computer modeling all building elements to determine conflicts prior to construction
- Modeling assists the analysis of construction means and methods
- Project has excellent safety record to date with no time loss due to incidents (3.51 medical incidents per 200,000 person hours
- No noise complaints to date





Financial Strategy - Funding

- Project success due to Council's decision to move ahead with the project in early 2021
- City reserves to fund the front end of the project
- City secured Municipal Finance Authority (MFA) loan, which has not been accessed to date
- Repayment of debt through future disposition of Harry Jerome Neighbourhood Lands (HJNL)






Financial Strategy - Project Delivery

- Phased tendering and procurement implemented to mitigate market escalation
- Modified project delivery phases works within City's financial capacity with contracts awarded once funding is in place
- Value engineering to mitigate high tender pricing
- Project delivery has leveraged market pricing and lowered project risk with phased tendering
- Construction Manager as Owner's Agent and conversion to stipulated price has reduced the City's overall risk





Financial Strategy - Project Costs



Computer model of aquatics facility


- The project budget was revised to \$230M in February 2023 and based mostly on actual tendered costs
- The revised budget includes the cost of contaminated soil remediation
- Budget includes escalation contingency for work to be tendered in 2024/2025



Communications



- Bi-Monthly Updates to Council & Public (to become monthly)
- City Website Projects and Developments
- Video https://www.youtube.com/watch?v=8zxlGfvizOQ







HJCRC – Public Art









- Atrium features suspended sculpture *Transcendence* by Jill Anholt
- Main stairwell features
 Local Coast Salish handwoven wall hanging & the
 arena features integrated
 artwork by Angela George
- The Diversity Project includes artwork inspired by facility namesake and is reflective of the inclusivity and diversity at the centre





HJCRC Current Operations



- Harry Jerome complex open for programs, services and rentals
- Attendance is lower as facility is surrounded by construction
- Centennial Theatre in full operation and rental demand has returned to pre-pandemic levels
- Parking available at North Shore Alliance Church
- Ongoing communication to users/rental groups



