CITY OF NORTH VANCOUVER

141 WEST 14TH STREET NORTH VANCOUVER, BC V7M 1H9 T 604 982 WORK (9675) GATEWAY@CNV.ORG





RESIDENTIAL SFD / DUPLEX – FOUNDATION DRAINAGE INSPECTION GUIDE

PSP#	E Site address Date	
Prior t	to booking inspection:	
	Email inspection request: permitinspections@cnv.org	
Туріса	cal items reviewed on site:	
	Building Permit Card posted	
	Construction activity hour / contact signage posted	
	Roads / sidewalks – clean / siltation control in place	
	Site safety	
	Registered Professional field review – excavation site safety – posted	d at site
	Issued Building Permit plans	
	Bedding – firm / continuous / clear crushed stone	
	High point cleanouts	
	Cleanouts	
	Pipe – graded to required slope	
	Pipe – size / fittings	
	Pipe – depth / elevation	
	Drains – sunken patio / exterior stair well	
	System to be visible for inspection	
	Material identification/standard – visible at top of pipe	
	Conformity to approved permit plans / application	

This is a list of items with a high failure rate and is provided as a guide to successful results.

To avoid failed inspections, inspections not conducted and re-inspection fees, ensure work is complete, meets minimum BC Codes / CNV Bylaws and WorkSafeBC. <u>Approved permit plans must be on site for inspections.</u>