CITY OF NORTH VANCOUVER

141 WEST 14TH STREET NORTH VANCOUVER, BC V7M 1H9 T 604 982 WORK (9675) GATEWAY@CNV.ORG





RESIDENTIAL SFD / DUPLEX – STORM DRAINAGE SYSTEM STORM SUMPS / CATCH BASINS / STORM WATER MANAGEMENT INSPECTION GUIDE

PSP#	Site address Date	
Prior to booking inspection:		
	Email inspection request: permitinspections@cnv.org	
Typical items reviewed on site:		
	Building Permit Card posted	
	Construction activity hour / contact signage posted	
	Roads / sidewalks – clean / siltation control in place	
	Site safety	
	Registered Professional field review – excavation site safety – posted at site	
	Issued Building Permit plans on site	
	Pipe – connections / elevations	
	Sump – size / depth / location	
	Sump seal – joints / rings / lifting holes	
	Sump – ladder	
	Storm water management tank – location / elevation / connection / pipe	
	Catch basins	
	Trench drains	
	Cleanouts	
	System to be visible for inspection	
	Backfill to be free of - rocks/boulders/cinders/organics/debris/frozen earth/pyrites	
	Material identification/standard – visible	
	Conformity to approved permit plans / application	

This is a list of items with a high failure rate and is provided as a guide to successful results.

To avoid failed inspections, inspections not conducted and re-inspection fees, ensure work is complete, meets minimum BC Codes / CNV Bylaws and WorkSafeBC. <u>Approved permit plans must be on site for inspections.</u>